

Vyrnwy Aqueduct Modernisation Programme

Monthly Stakeholder Update
November 2023

VAMP External Stakeholder Update – November 2023

Narrative within Month - November 23

Area 01 Update:

- Slip lining (Line 1 of the aqueduct) between AP1001 and AP1007 complete.
- Project letters distributed between Mates Lane (AP1001) and Hampton Post Lane (AP1007) to inform residents of 24 hour monitoring requirements – monitoring now complete.
- Slip lining (Line 1 of the aqueduct) between Hampton Post Lane (AP1009) and Long Lane (AP1013) ongoing. Completion expected early 2024.

Area 02 Update:

- Slip lining (Line 1 of the aqueduct) between AP1014 and AP1024 ongoing.
- Residents local to working areas notified of updated pipe delivery schedule – Next phase of deliveries between Bickerton Road (AP1018) and Wrexham Road (AP2024) expected from December 23 to January 24.
- Ongoing liaison with properties affected by slip lining works.

Area 03 Update:

- Final cleaning phase of work within Area 03 complete.
- Ongoing liaison with local stakeholders to provide regular updates on next phases of work - Slip lining (Line 1 of the aqueduct) expected to commence from early 2024.
 - Additional public community drop in sessions planned in advance of slip lining works commencing - information for each drop in session to be sent via letter, email and/or via the virtual exhibition webpage in early 2024.

Area 04 Update:

Malpas to Tarporley Update (80063071.01):

- Final cleaning phase of work within Area 04 complete. Slip lining (Line 1 of the aqueduct) expected to commence from Spring 2024 – Further updates will be provided in advance of this lining works commencing.

Tarporley to Norton Update (80063071.02):

- Preparation commenced for starting jetting works in Area 05 (Utilising access AP1059 – Eaton Lane), with information on this work to be distributed locally.

Key Dates: Area Construction Programme

Customer Area	Cleaning Line 3	Lining	
		Line 1	Line 2
Area 01 Malpas, No Mans Heath and District	Complete	Ongoing	Summer 2024
Area 02 Bickerton, Egerton, Bulkeley and Ridley	Complete	Ongoing	Summer 2024
Area 03 Peckforton, Beeston, Spurstow, Bunbury	Complete	Winter 2023	Autumn 2024
Area 04 Tiverton and Tilstone, Tarporley, Rushton	Complete	Spring 2024	Winter 2024

Programme Key

	Complete
	Ongoing
	Planned

Virtual Exhibition Webpage (Malpas to Tarporley):

<https://uuhub.co.uk/vyrnwy/malpas-to-tarporley/>

Malpas to Tarporley Customer Contact Number:

0345 672 3723
Reference: 80063071.01

Virtual Exhibition Webpage (Tarporley to Norton):

<https://uuhub.co.uk/vyrnwy/tarporley-to-norton/>

View of the pipe store areas, stored in preparation for slip lining the aqueduct



Keeping in Touch

Customer and Stakeholder Updates - Further updates to all customer areas (CA01-CA04) will be provided throughout the project to ensure regular updates on our main construction works, including visits to those properties directly impacted. Additional public community drop in sessions will also be held in advance of lining works commencing, with information for each drop in session sent via letter, email and/or via the virtual exhibition webpage.

Virtual Exhibition Webpage Updates - Virtual exhibition webpage updated in September 2023 to reflect recent amendments to working areas locations, with continuous updates provided as works progresses under 'Live Updates' tab – Refer to live updates tab for up to date works in each area.

Monthly Stakeholder Updates - Monthly stakeholder updates to provide regular updates on works progress. All impacted Parish and Ward councils will receive updates, in addition to key stakeholders identified within each area.

Keeping in touch – For all customer related queries, we're available 24/7, 365 days a year. You can call us on 0345 672 3723 quoting project number 80063071.01, contact us via our social media channels or complete the feedback form on our virtual exhibition site. We'll be happy to help.